

Estimate Notes		Estimate reference		
		Project Name	Location	Return date
Our customer				
Document		Qualified	Priced	Queried
Section 3 Particular Specification				
3:1	Survey the area of <u>works</u> + <u>existing</u> site.			
3:10	<u>existing</u> 35mm XLPE/SWA/CSF sub-main cable is routed from the landlords (under ground) to electrical switch room.			
	<u>existing</u> 100 A RPN switch to be retained + reused.			
	Supply + Install <u>new</u> 4C 25mm double insulated tails			✓
	Supply + Install <u>new</u> 25mm XLPE/SWA/CSF sub main cable (4C?) to DB board LP. (24 way) and mounted.			✓
	Incoming protective device 125 A.			✓
	<u>new</u> multi functional energy meter installed.			✓
	(Contractor (or his supplier) must submit manufacturing + layout dwgs of main switchgear.			
	Music system pwr supply circuit controlled + linked to a FA shut down relay.			
	NO LV schematic dwg.			
	Distribution - Merlin Gerin / Mem.			

Estimate Notes		Estimate reference Project Name Location Return date		
Our customer				
Document		Qualified	Priced	Queried
3.11	Ground HL Cabling - galv steel cable trunking			
	Basement HL Cabling - " " " "		✓	
	200 mm ?			
	Ground LL Cabling - Steel Conduit			
	External cabling - PVC/CSF or XLPE/SWA/CSF or single core cable with galv conduit with WP fittings			
	All cabling Zero smoke + fume			
3.11.2	Submains cabling - XLPE/SWA/CSF			
	lighting + Power wiring - LSF singles within cable trunking / galv steel conduit			
3.14.4	All wiring accessories Ground, basement retail areas, back of house + staff areas to be - MK metalclad finished in aluminium			✓
	All other including <u>existing</u> w-c's, dis w-c + fitting rooms to be - MK standard white plastic finish			
	All 2 C Dado trunking (office + cash desks) to be - MK prestige 2C finished in aluminium.			✓

Estimate Notes		Estimate reference		
Our customer _____		Project Name		
		Location		
		Return date		
Document		Qualified	Priced	Queried
	No one specified - 3.14.8			
	Supply + install 1/2 KW convector heaters			
	c/w integral thermostat + time switch			
	consort claudgen stainless steel PLC/SS £ 94.70 c/w thermostat + switch.		✓	
	3.14.9 13A fixed conn unit HL - rocker shutters			
	Control - rocker switch (back center).		✓	
	3.14.10 13A fixed conn unit - induction loop.		✓	
	3.15 - existing network and + reused.			
	existing contractor? client direct.			
	3.17 CAT 6.		✓	
	3.17.2 install permanent fixed outlet sockets			
	3.17.3 RJ45 CAT 6 - unless stated otherwise shall be two gang (both gangs separately cabled).		✓	
	3.20 Free issue fixing brackets.			
	3.21 Free issue fixing brackets.			
	Supply + install 100v line, 1.5mm 2C screened speaker cabling			